ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names
1		**Building handover**	**10 days**	**Mon 9/07/26**	**Mon 9/21/26**		
2		Landlord handover and s	5 days	Mon 9/07/26	Fri 9/11/26		Ruth Okafor
3		Floor marking and safety	4 days	Mon 9/14/26	Thu 9/17/26	2	Racking contracto
4		Building handed over	0 days	Mon 9/21/26	Mon 9/21/26	3	
5		**Racking and cold rooms**	**44 days**	**Mon 9/21/26**	**Fri 11/20/26**		
6		Install racking rows R01	15 days	Mon 9/21/26	Fri 10/09/26	4	Racking contracto
7		Build cold rooms 1 and 2	20 days	Mon 10/12/2	Fri 11/06/26	6	Cold-store engine
8		Install dock levellers D1	8 days	Mon 11/09/2	Wed 11/18/2	7	Racking contracto
9		Racking and cold room	0 days	Fri 11/20/26	Fri 11/20/26	8	
10		**Systems**	**27 days**	**Fri 11/20/26**	**Mon 12/28/2**		
11		Network and Wi-Fi	5 days	Fri 11/20/26	Thu 11/26/26	9	IT team
12		Warehouse managem	12 days	Fri 11/27/26	Mon 12/14/2	11	IT team
13		Scanner and label printe	4 days	Tue 12/15/26	Fri 12/18/26	12	IT team
14		Staff training	6 days	Mon 12/21/2	Mon 12/28/2	13	Jonas Weber
15		**Opening**	**17 days**	**Tue 12/29/26**	**Wed 1/20/27**		
16		Stock transfer from Qua	6 days	Tue 12/29/26	Tue 1/05/27	14	Ruth Okafor
17		First customer shipmen	0 days	Thu 1/07/27	Thu 1/07/27	16	
18		Two-shift operation	10 days	Thu 1/07/27	Wed 1/20/27	17	Jonas Weber



Project: North Pier distribution centre - fit-out plan
Date: Sat 11/21/26

Task	Split	Milestone	Summary	Project Summary	External Tasks
External Milestone	Inactive Task	Inactive Milestone	Inactive Summary	Manual Task	Duration-only
Summary Rollup	Manual Summary	Start-only	Finish-only	Progress	Deadline